Pre-Engineered Fire Suppression Systems Report

SERVICE COMPANY

Atlantic Fire Equipment Co., Inc
8311 Delaware Avenue
Upper Darby, PA 19082
(610) 789-7630
FAX (610) 789-8334

CUSTOMER

Name GOLDEN PHEASANT

Address 763 RIVER ROAD

City ERWINNA State PA ZIP 18920

Telephone 702-469-2647 Store No.

Owner or Manager

DATE OF SERVICE	TIME	SYSTEM #
8/14/2018		OF

TYPE OF SERVICE: SEMI-ANNUAL

LOCATION OF SYSTEM CYLINDERS	UL 300
Left of hood	Yes

MANUFACTURER	MODEL NUMBER	CHEMICAL AGENT
ANSUL	R-102	WET

CYLINDER SIZE(S)	CARTRIDGE SIZE	CARTRIDGE WEIGHT
3.0/3.0	101-30	

FUSE LINKS 360º F	FUSE LINKS 450º F	FUSE LINKS 500º F	OTHER
	7	1	

FUEL SHUT-OFF:	TYPE	SIZE
YES	GAS	2"

SERIAL NUMBER	LAST HYDRO TEST DATE	LAST RECHARGE DATE
323337	2012	

MANUFACTURER'S MANUAL REFERENCE

PAGE NUMBER: DRAWING NUMBER: DATE

COOKING APPLIANCE LOCATIONS: LEFT TO RIGHT

Charbroiler 10 burner stove 6 burner stove fryer oven oven smoker

1.	All appliances properly cover w/correct nozzles	YES	20.	Check travel of cable nuts/S-hooks	YES
2.	Duct and plenum covered w/correct nozzles	YES	21.	Piping & conduit securely bracketed	YES
3.	Check positioning of all nozzles	YES	22.	Proper separation between fryers & flame	YES
4.	System installed in accordance w/MFG UL listing	YES	23.	Proper clearance-flame to filters	YES
5.	Hood/duct penetrations sealed w/weld or UL device	YES	24.	Exhaust fan in operating order	YES
6.	Check if seals intact, evidence of tampering	N/A	25.	All filters in place	YES
7.	If system has been discharged, report same	N/A	26.	Fuel shut-off in on position	YES
8.	Pressure gauge in proper range (If gauged)	YES	27.	Manual & remote set/seals in place	YES
9.	Check cartridge weight (If applicable)	YES	28.	Replace systems covers	YES
10.	Hydrostatic test date	2012	29.	System operational & seals in place	YES
11.	Inspect cylinder and mount	YES	30.	Slave system operational	N/A
12.	Operate system from terminal link	YES	31.	Clean cylinder & mount	YES
13.	Test for proper operation from remote	YES	32.	Fan warning sign on hood	YES
14.	Check operation of micro switch	YES	33.	Personnel instructed in manual operation of system	YES
15.	Check operation of gas valve	YES	34.	Proper hand portable extinguishers	YES
16.	Clean nozzles	YES	35.	Portable extinguishers properly serviced	YES
17.	Proper nozzle covers in place	YES	36.	Service & Certification tag on system	YES
18.	Check fuse links and clean	YES	37.	System is interlocked to fire alarm	YES
19.	Replace fuse links	YES		NOTE DISCREPANICES OR DEFICIENCIES BELOW	NONE

COMMENTS:

On this date, this pre-engineered fire suppression system was inspected and operationally tested in accordance with the fire suppression system requirements of NFPA17 or 17A, 96 and the manufacturer's manual with the results indicated above.

X James Serianni	8/14/2018			See Attached Inspection Work
SERVICE TECHNICIAN	DATE:	TIME:	CUSTOMER'S AGENT NAME	CUSTOMER'S AGENT SIGNATURE

The above service technician certifies that the system was personally inspected and found conditions to be as indicated on this report